BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Package-5 (1) Improvements of Road Adjacent to Yelahanka Lake from Kenchenahalli to Chowdeshwari Temple in Ward No.02 (2) Improvements and Asphalting to New post office main road and cross roads in ward No. 01 (3) Improvements and Asphalting to Sugappa layout cross roads in ward No. 01 (4) Improvements and Asphalting to Shanimahathma swamy temple road and Surabhi layout 2nd main and cross roads in ward No. 01 (5) Asphalting to Balance roads in A & B sector of Yelhanka New Town in Ward No. 04
2	Estimate cost / Amount	Rs.465.00 Lakhs
3	Name of Contractor	Sri.R Lokesh
4	Amount of Contract	Rs.4.81,10,000/-
5	Agreement No	EE(Project)/YNK Zone/WO/202/2017-18 Dated: 23-03-2018
6	No. and date under which the work order has been issued	EE(Project)/YNK Zone/WO/202/2017-18 Dated: 23-03-2018
7	Time limit originally fixed for completion	6 months
8	Date of application by the contractor for granting extension	03-10-2022
9	Date of receipt of application in the sub-division office	03-10-2022
10	Extension granted if any:	Yes
	1. From	23-08-2018 to 31-12-2020
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	13892500.00
12	Work carriedout during the first period of extension	31032020.31

Scanned by TapScanner

13	Work carriedout during and extension	13920122.85
14	Time now applied for	10-03-2023.
15	Date of recommending time limit applied	10-03-2023.
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	10-03-2023.
19	Cost of work charged establishment charge on the work after the expiry of	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	As the entire work front was not handed over to the contractor because some land owners are not willing to give their land for construction of road on TDR basis. Hence the completion of work is delayed. Extension of time is recommended without levying any penalty on the contractor.
22	Recommendation of Executive Engineer	As the entire work front was not handed over to the contractor because some land owners are not willing to give their land for construction of road on TDR basis. Hence the completion of work is delayed. Extension of time is recommended without levying any penalty on the contractor.

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner